



From: Little, Ian

Sent: Thu Feb 11 13:25:41 2010

To: Rich, David A; O'Bryan, Patrick L; Waters, Frank; Sprague, Jonathan D; Holt, Charles A; Frazelle, Andrew E

Cc: Sims, David C; Guide, John

Subject: E&A Ops Update

Importance: Normal

Horizon:

No HSE issues. Started operations on the Macondo ILX well. Performed planned maintenance on the BOP and PRS, and all went as per plan. Ran, latched and tested BOP's successfully. Currently cleaning out the 22" casing. Next operation is to trip for 16-1/2" drilling assembly; drill out, perform leak off and drill ahead for 16" casing. This section has a potential depleted zone and lost circulation is the main risk. We are currently 16 days behind schedule due to the Marianas BOP problems.

Thanks, Ian.