

Form MMS-133 - Electronic Version
Well Activity Report (WAR)

Base API Number 608184006800 WAR Start Date 31-AUG-2008 WAR End Date 06-SEP-2008
Accept Date 30-OCT-2008 Operation Start Date 03-FEB-2008 Operation End Date
Operator 00078 Chevron U.S.A. Inc.
Acceptance Comments

GENERAL INFORMATION

Lease G23018	Area AT	Block 138	Water Depth 3480	RKB Elevation 72
Rig Name ENSCO 7500		Rig Type Semisubmer sible	Rig Water Depth 8100	Rig Drilling Depth 30000

APPROVED WELLBORE(S) INFORMATION

CURRENT WELLBORE INFORMATION

Wellbore 608184006802	-- WELL --			-- BOTTOM LOCATION --			-- LAST BOP TEST --		
	Name	ST	BP	Lease	Area	Block	Date	Low	High
	001	00	02	G23018	AT	138	20-AUG-2008	250	11400
Operation Status Permanently Abandoned		Spud Date 01-JUL-2008		TD Date 23-AUG-2008		MD 29500	TVD 29493	MW 16.2	KOP 22004

OPERATION WELLBORE(S) INFORMATION

	-- WELL --			-- BOTTOM LOCATION --			-- LAST BOP TEST --		
Wellbore	Name	ST	BP	Lease	Area	Block	Date	Low	High
608184006801	001	00	01	G23018	AT	138	04-JUL-2008	250	11000
Operation Status		Spud Date		TD Date		MD	TVD	MW	KOP
Sidetracked		31-MAY-2008		13-JUN-2008		24675	24671	15.8	22173
	-- WELL --			-- BOTTOM LOCATION --			-- LAST BOP TEST --		
Wellbore	Name	ST	BP	Lease	Area	Block	Date	Low	High
608184006800	001	00	00	G23018	AT	138	22-MAY-2008	250	11400
Operation Status		Spud Date		TD Date		MD	TVD	MW	KOP
Sidetracked		08-FEB-2008		06-MAY-2008		24853	24853	16.1	

PREVIOUS WELLBORE(S) INFORMATION

SIGNIFICANT WELL EVENTS

Weather and Oceanographic Conditions

Significant Events Narrative

08-31-08 THROUGH 09-05-08: RIG INCURRED 144 HRS NPT EVADING AND RETURNING TO LOCATION DUE TO HURRICANE GUSTAV.

9-06-08: RIG INCURRED 24 HRS NPT PREPARING TO EVADE HURRICANE IKE.

Operation Narrative

08-31-08: RIG UNDER TOW TO EVADE HURRICANE GUSTAV WITH A 225 DEG HEADING. HOLD POSITION 205 MILES SW OF LOCATION (LAT 25 DEG 30.0N & LON 92 DEG 28.2W).

09-01-08: CONTINUE HOLDING POSITION. RIG UNDER TOW BACK TO STURGIS NORTH LOCATION.

**NOTE: AT 17:52 HRS. MR. JOHN CONNOR (CVX) NOTIFIED BY EMAIL MR. DAVID TROCQUET (MMS-NO) THAT ENSCO 7500 IS CURRENTLY BEING TOWED BACK TO STURGIS NORTH WELL LOCATION (ETA 06:00 HRS 09/03/08). ONCE LMRP/RISER HAVE BEEN RUN, LATCHED UP AND WELL ESTABLISHED, WILL PERFORM

Form MMS-133 - Electronic Version
Well Activity Report (WAR)

Base API Number 608184006800 **WAR Start Date** 31-AUG-2008 **WAR End Date** 06-SEP-2008
Accept Date 30-OCT-2008 **Operation Start Date** 03-FEB-2008 **Operation End Date**
Operator 00078 Chevron U.S.A. Inc.

BOP STACK AND DIVERTER FUNCTION TEST.

09-02-08: RIG UNDER TOW NE DIRECTION TO STURGIS NORTH LOCATION.

09-03-08: FINISH TOW BACK TO LOCATION. RELEASE BRIDLE & TOW VESSEL. R/U RISER EQUIPMENT & MAKE UP BOOST JOINT TO LMRP AT WELL CENTER. **NOTE: AT 1356 HRS, MR. JOHN CONNOR (CHEVRON) NOTIFIED BY EMAIL MR. DAVID TROCQUET (MMS-NO) RIG HAD ARRIVED ON LOCATION @ 0600 HRS 09/03/08 AND PREPARING TO RUN LMRP / RISER, AND WOULD NOT BE ABLE TO PERFORM REQUIRED 14-DAY BOP PRESSURE TEST DUE 09/03/08. REQUESTED WAIVER FROM THE FULL BOP PRESSURE TEST & PROPOSED A TEST ON UPPER ANNULAR TO 250 PSI / 7,000 PSI, 1 VBR TO 250 PSI / 11,400 PSI, AND A COMPLETE FUNCTION TEST ON ALL ANNULARS AND VBRS AGAINST 5-7/8" DP.

09-04-08: CONTINUE RUNNING RISER T/ 3,112'. TEST CHOKE, KILL, BOOST, & CONDUIT LINES. ** NOTE MR. TROCQUET (MMS-NO) GAVE EMAIL APPROVAL TO MR. JOHN CONNORS'S BOP WAIVER REQUEST AS PROPOSED AT 17:07 HRS.

09-05-08: FINISH RUNNING RISER, TEST LINES AND LAND LMRP. INSTALL DIVERTER HOUSING. R/D RISER RUNNING EQUIP. **NOTE: MR. TROCQUET (MMS-NO) APPROVED CHEVRON'S WAIVER REQUEST TO FORGO THE 30 DAY CASING / BSR TEST DUE ON 9-06-08.

9-06-08: DECISION MADE TO PULL LMRP FOR HURRICANE IKE. R/U TO PULL RISER. POOH W/ LMRP FROM 3,380' TO 635'.

Correction Narrative

Base API Number	608184006800	WAR Start Date	31-AUG-2008	WAR End Date	06-SEP-2008
Accept Date	30-OCT-2008	Operation Start Date	03-FEB-2008	Operation End Date	
Operator	00078 Chevron U.S.A. Inc.				

Wellbore 02		Interval Number 1		Type Casing		Name Conductor		
Section Number	Casing Size (in)	Casing Weight (lb/ft)	Casing Grade	Bottom Depth (ft)		Liner Top MD (ft)	Hole Size (in)	Cement Vol (cu ft)
				MD	TVD			
1	28	218	X-52	4310	4310	0	32	2263

Casing Shoe Test (ppg)			Casing/Liner Test (psi)					
Wellbore 02		Interval Number 2		Type Casing		Name Surface		
Section Number	Casing Size (in)	Casing Weight (lb/ft)	Casing Grade	Bottom Depth (ft)		Liner Top MD (ft)	Hole Size (in)	Cement Vol (cu ft)
				MD	TVD			
1	23	448	X-80	3584	3584	0	26	3674
2	22	328.3	X-80	3630	3630	0	26	3674
3	22	224	X-80	4434	4434	0	26	3674
4	22	170	X-60	6287	6287	0	26	3674

Casing Shoe Test (ppg) 12				Casing/Liner Test (psi) 2500				
Wellbore 02		Interval Number 3		Type Liner		Name Intermediate		
Section Number	Casing Size (in)	Casing Weight (lb/ft)	Casing Grade	Bottom Depth (ft)		Liner Top MD (ft)	Hole Size (in)	Cement Vol (cu ft)
				MD	TVD			
1	18	117	P-110	6300	6300	5557	21	1243
2	17.875	93.5	P-110	7782	7782	6300	21	1243

Casing Shoe Test (ppg) 14.5				Casing/Liner Test (psi) 2000				
Wellbore 02		Interval Number 4		Type Liner		Name Intermediate		
Section Number	Casing Size (in)	Casing Weight (lb/ft)	Casing Grade	Bottom Depth (ft)		Liner Top MD (ft)	Hole Size (in)	Cement Vol (cu ft)
				MD	TVD			
1	16.04	109.61	HCQ-125HP	7094	7094	3589	19	2063
2	16	97	HCQ-125	9144	9144	7094	19	2063
3	16	97	HCQ-125	15466	15466	9144	19	2063

Casing Shoe Test (ppg) 16.3				Casing/Liner Test (psi) 6100				
Wellbore 02		Interval Number 5		Type Liner		Name Intermediate		
Section Number	Casing Size (in)	Casing Weight (lb/ft)	Casing Grade	Bottom Depth (ft)		Liner Top MD (ft)	Hole Size (in)	Cement Vol (cu ft)
				MD	TVD			
1	13.625	88.2	HCQ-125	20021	20021	15226	16.5	1164
2	14	112.6	HCQ-125	20651	20651	20021	16.5	1164
3	13.625	88.2	HCQ-125	20892	20892	20651	16.5	1164

Casing Shoe Test (ppg)	16.3	Casing/Liner Test (psi)	1900
Wellbore 02	Interval Number 6	Type Liner	Name Intermediate

Form MMS-133 - Electronic Version
Well Activity Report (WAR)

Base API Number 608184006800 WAR Start Date 31-AUG-2008 WAR End Date 06-SEP-2008
Accept Date 30-OCT-2008 Operation Start Date 03-FEB-2008 Operation End Date
Operator 00078 Chevron U.S.A. Inc.

Section Number	Casing Size (in)	Casing Weight (lb/ft)	Casing Grade	Bottom Depth (ft)		Liner Top MD (ft)	Hole Size (in)	Cement Vol (cu ft)
				MD	TVD			
1	11.875	71.8	HCQ-125	22004	22004	20436	13.5	663
TEST INFORMATION								
Casing Shoe Test (ppg)		16.1	Casing/Liner Test (psi)			1900		
Wellbore	02	Interval Number	7	Type Liner		Name Intermediate		
Section Number	Casing Size (in)	Casing Weight (lb/ft)	Casing Grade	Bottom Depth (ft)		Liner Top MD (ft)	Hole Size (in)	Cement Vol (cu ft)
				MD	TVD			
1	9.375	39	HCQ-125	24676	24670	21675	10.625	477
TEST INFORMATION								
Casing Shoe Test (ppg)		16.6	Casing/Liner Test (psi)			1857		
Wellbore	01	Interval Number	1	Type Casing		Name Conductor		
Section Number	Casing Size (in)	Casing Weight (lb/ft)	Casing Grade	Bottom Depth (ft)		Liner Top MD (ft)	Hole Size (in)	Cement Vol (cu ft)
				MD	TVD			
1	28	218	X-52	4310	4310	0	32	2263
TEST INFORMATION								
Casing Shoe Test (ppg)			Casing/Liner Test (psi)					
Wellbore	01	Interval Number	2	Type Casing		Name Surface		
Section Number	Casing Size (in)	Casing Weight (lb/ft)	Casing Grade	Bottom Depth (ft)		Liner Top MD (ft)	Hole Size (in)	Cement Vol (cu ft)
				MD	TVD			
1	23	448	X-80	3584	3584	0	26	3674
2	22	328.3	X-80	3630	3630	0	26	3674
3	22	224	X-80	4434	4434	0	26	3674
4	22	170	X-60	6287	6287	0	26	3674
TEST INFORMATION								
Casing Shoe Test (ppg)		12	Casing/Liner Test (psi)			2500		
Wellbore	01	Interval Number	3	Type Liner		Name Intermediate		
Section Number	Casing Size (in)	Casing Weight (lb/ft)	Casing Grade	Bottom Depth (ft)		Liner Top MD (ft)	Hole Size (in)	Cement Vol (cu ft)
				MD	TVD			
1	18	117	P-110	6300	6300	5557	21	1243
2	17.875	93.5	P-110	7782	7782	6300	21	1243
TEST INFORMATION								
Casing Shoe Test (ppg)		14.5	Casing/Liner Test (psi)			2000		
Wellbore	01	Interval Number	4	Type Liner		Name Intermediate		
Section Number	Casing Size (in)	Casing Weight (lb/ft)	Casing Grade	Bottom Depth (ft)		Liner Top MD (ft)	Hole Size (in)	Cement Vol (cu ft)
				MD	TVD			
1	16.04	109.61	HCQ-125HP	7094	7094	3589	19	2063
2	16	97	HCQ-125	9144	9144	7094	19	2063

**Form MMS-133 - Electronic Version
Well Activity Report (WAR)**

Base API Number 608184006800 WAR Start Date 31-AUG-2008 WAR End Date 06-SEP-2008
Accept Date 30-OCT-2008 Operation Start Date 03-FEB-2008 Operation End Date
Operator 00078 Chevron U.S.A. Inc.

3	16	97	HCQ-125	15466	15466	9144	19	2063
TEST INFORMATION								
Casing Shoe Test (ppg) 16.3			Casing/Liner Test (psi) 6100					
Wellbore 01		Interval Number 5		Type Liner		Name Intermediate		
Section Number	Casing Size (in)	Casing Weight (lb/ft)	Casing Grade	Bottom Depth (ft) MD TVD		Liner Top MD (ft)	Hole Size (in)	Cement Vol (cu ft)
1	13.625	88.2	HCQ-125	20021	20021	15226	16.5	1164
2	14	112.6	HCQ-125	20651	20651	20021	16.5	1164
3	13.625	88.2	HCQ-125	20892	20892	20651	16.5	1164
TEST INFORMATION								
Casing Shoe Test (ppg) 16.3			Casing/Liner Test (psi) 1900					
Wellbore 01		Interval Number 6		Type Liner		Name Intermediate		
Section Number	Casing Size (in)	Casing Weight (lb/ft)	Casing Grade	Bottom Depth (ft) MD TVD		Liner Top MD (ft)	Hole Size (in)	Cement Vol (cu ft)
1	11.875	71.8	HCQ-125	22173	22173	20436	13.5	663
TEST INFORMATION								
Casing Shoe Test (ppg) 16.2			Casing/Liner Test (psi) 2100					
Wellbore 01		Interval Number 7		Type Liner		Name Intermediate		
Section Number	Casing Size (in)	Casing Weight (lb/ft)	Casing Grade	Bottom Depth (ft) MD TVD		Liner Top MD (ft)	Hole Size (in)	Cement Vol (cu ft)
1	9.625	36	EX-80	24675	24671	22064	12.25	
TEST INFORMATION								
Casing Shoe Test (ppg)			Casing/Liner Test (psi) 1600					
Wellbore 00		Interval Number 1		Type Casing		Name Conductor		
Section Number	Casing Size (in)	Casing Weight (lb/ft)	Casing Grade	Bottom Depth (ft) MD TVD		Liner Top MD (ft)	Hole Size (in)	Cement Vol (cu ft)
1	28	218	X-52	4310	4310	0	32	2263
TEST INFORMATION								
Casing Shoe Test (ppg)			Casing/Liner Test (psi)					
Wellbore 00		Interval Number 2		Type Casing		Name Surface		
Section Number	Casing Size (in)	Casing Weight (lb/ft)	Casing Grade	Bottom Depth (ft) MD TVD		Liner Top MD (ft)	Hole Size (in)	Cement Vol (cu ft)
1	23	448	X-80	3584	3584	0	26	3674
2	22	328.3	X-80	3630	3630	0	26	3674
3	22	224	X-80	4434	4434	0	26	3674
4	22	170	X-60	6287	6287	0	26	3674

**Form MMS-133 - Electronic Version
Well Activity Report (WAR)**

Base API Number 608184006800 WAR Start Date 31-AUG-2008 WAR End Date 06-SEP-2008
Accept Date 30-OCT-2008 Operation Start Date 03-FEB-2008 Operation End Date
Operator 00078 Chevron U.S.A. Inc.

TEST INFORMATION								
12				Casing/Liner Test (psi)		2500		
Casing Shoe Test (ppg)								
Wellbore 00		Interval Number 3		Type Liner		Name Intermediate		
Section Number	Casing Size (in)	Casing Weight (lb/ft)	Casing Grade	Bottom Depth (ft) MD TVD		Liner Top MD (ft)	Hole Size (in)	Cement Vol (cu ft)
1	18	117	P-110	6300	6300	5557	21	1243
2	17.875	93.5	P-110	7782	7782	6300	21	1243
TEST INFORMATION								
14.5				Casing/Liner Test (psi)		2000		
Casing Shoe Test (ppg)								
Wellbore 00		Interval Number 4		Type Liner		Name Intermediate		
Section Number	Casing Size (in)	Casing Weight (lb/ft)	Casing Grade	Bottom Depth (ft) MD TVD		Liner Top MD (ft)	Hole Size (in)	Cement Vol (cu ft)
1	16.04	109.61	HCQ-125HP	7094	7094	3589	19	2063
2	16	97	HCQ-125	9144	9144	7094	19	2063
3	16	97	HCQ-125	15466	15466	9144	19	2063
TEST INFORMATION								
16.3				Casing/Liner Test (psi)		6100		
Casing Shoe Test (ppg)								
Wellbore 00		Interval Number 5		Type Liner		Name Intermediate		
Section Number	Casing Size (in)	Casing Weight (lb/ft)	Casing Grade	Bottom Depth (ft) MD TVD		Liner Top MD (ft)	Hole Size (in)	Cement Vol (cu ft)
1	13.625	88.2	HCQ-125	20021	20021	15226	16.5	1164
2	14	112.6	HCQ-125	20651	20651	20021	16.5	1164
3	13.625	88.2	HCQ-125	20892	20892	20651	16.5	1164
TEST INFORMATION								
16.3				Casing/Liner Test (psi)		1900		
Casing Shoe Test (ppg)								
Wellbore 00		Interval Number 6		Type Liner		Name Intermediate		
Section Number	Casing Size (in)	Casing Weight (lb/ft)	Casing Grade	Bottom Depth (ft) MD TVD		Liner Top MD (ft)	Hole Size (in)	Cement Vol (cu ft)
1	11.875	71.8	HCQ-125	22841	22841	20436	13.5	663
TEST INFORMATION								
16.5				Casing/Liner Test (psi)		2100		
Casing Shoe Test (ppg)								
Wellbore 00		Interval Number 7		Type Liner		Name Intermediate		
Section Number	Casing Size (in)	Casing Weight (lb/ft)	Casing Grade	Bottom Depth (ft) MD TVD		Liner Top MD (ft)	Hole Size (in)	Cement Vol (cu ft)
1	9.625	36	EX-80	24848	24848	22234	12.25	475
TEST INFORMATION								
				Casing/Liner Test (psi)				
Casing Shoe Test (ppg)								

Form MMS-133 - Electronic Version
Well Activity Report (WAR)

Base API Number 608184006800 WAR Start Date 31-AUG-2008 WAR End Date 06-SEP-2008
Accept Date 30-OCT-2008 Operation Start Date 03-FEB-2008 Operation End Date
Operator 00078 Chevron U.S.A. Inc.

ATTACHMENTS	
File Type	File Description
CONTACTS	
Name	Christine Beiriger
Company	Chevron U.S.A. Inc.
Phone Number	832-854-4012
E-mail Address	cbei@chevron.com
Contact Description	Operations Engineer Debbie Campise Chevron U.S.A. Inc. 832-854-2617 cmps@chevron.com Drilling Engr. Asst. Tri Karunoputro Chevron U.S.A. Inc. 832-854-4695 trikaru@chevron.com Operations Engineer John Connor Chevron U.S.A. Inc. 832-854-3659 JohnConnor@chevron.com Drilling Superintendent

PAPERWORK REDUCTION ACT OF 1995 (PRA) STATEMENT: The PRA (44 U.S.C. 3501 et seq. Requires us to inform you that we collect this information to obtain knowledge of equipment and procedures to be used in drilling operations. MMS uses the information to evaluate and approve or disapprove the adequacy of the equipment and/or procedures to safely perform the proposed drilling operation. Responses are mandatory (43 U.S.C. 1334). Proprietary data are covered under 30 CFR 250.196. An agency may not conduct or sponsor, and a person is not required to respond to, a collection of information unless it displays a currently valid OMB Control Number. Public reporting burden for this form is estimated to average 2½ hours per response, including the time for reviewing instructions, gathering and maintaining data, and completing and reviewing the form. Direct comments regarding the burden estimate or any other aspect of this form to the Information Collection Clearance Officer, Mail Stop 4230, Minerals Management Service, 1849 C Street, N.W., Washington, DC 20240.